

## WEEKLY PROGRESS REPORT

---

Date: April 1, 2022

To: Rick Radde  
Director of Public Works

From: Andrew Barnett

Re: Village of La Grange Park  
2022 Permeable Intersection Project  
Construction Weekly Report No. 1

---

### Work Completed Week Starting March 28, 2022:

- Monday, March 28<sup>th</sup>, Sunny, 34°: Copenhagen Construction mobilized to the site and began pavement removals on Community Drive & Monroe Avenue. Hancock Engineering on site throughout the day.
- Tuesday, March 29<sup>th</sup>, Cloudy, 38°: Unmarked gas main was hit around 7:20 AM. Nicor Arrived on site around 8:00 AM. No work completed today. Hancock Engineering checking in periodically throughout the day.
- Wednesday, March 30<sup>th</sup>, Rain – All Day, 57°: Copenhagen Construction cancelled due to weather making the site not workable. Hancock Engineering not on site.
- Thursday, March 31<sup>st</sup>, Snow/Rain, Overcast, 39°: Copenhagen Construction installed new 6" watermain, valve vault, and fire hydrant on Community Drive & Monroe Avenue. Hancock Engineering on site throughout the day inspecting watermain installation.
- Friday, April 1<sup>st</sup>, Sunny, 45°: Copenhagen Construction began storage excavation along the north and south side of the intersection. Also, began placement of the geogrid, filter fabric, and CA-1 storage aggregate. Hancock Engineering on site verifying depth of storage was met.

### Projected Work Week Starting April 4, 2022

- Copenhagen Construction will continue to excavate the intersection to reach storage depth and continue placement of the geogrid, filter fabric, and storage aggregate.
- Installation of the underdrains to begin on Monday (4/4).
- Framing of the concrete work to begin on Tuesday (4/5).

### Status of Project:

**Control Item:** Pavement Removal & Excavation

**Project Start Date:** March 28, 2022

**Current Week Time:** 3 Days Worked / 3 Workable Days

**Project Time to Date:** 3 Days worked / 3 Workable Days

Photos Week of March 28, 2021



*Copenhaver Construction installing valve vault at southwest corner of Community Drive & Monroe Avenue.*



*Copenhaver Construction excavating to the proposed subgrade.*



*Copenhaver Construction placing down geogrid and filter fabric.*