

WEEKLY PROGRESS REPORT

Date: April 7, 2022

To: Rick Radde
Director of Public Works

From: Andrew Barnett

Re: Village of La Grange Park
2022 Permeable Intersection Project
Construction Weekly Report No. 2

Work Completed Week Starting April 4, 2022:

- Monday, April 4th, Overcast, 50°: Copenhagen Construction connected storm laterals to combined sewer manhole and began placement of geogrid, filter fabric, and CA-1 storage aggregate on Community Drive & Monroe Avenue. Also, began underdrain and cleanout installation on north and east side of intersection. Hancock Engineering on site verifying underdrain inverts and depth of storage was met.
- Tuesday, April 5th, Sunny, 52°: Copenhagen Construction began storage excavation on the west side of Community Drive & Monroe Avenue along with the placement of the geogrid, filter fabric, and CA-1 storage aggregate. Cleanouts and observation well were installed, and underdrain installment is complete. All underground work complete. Hancock Engineering on site verifying elevations for underdrains and bottom of storage were met.
- Wednesday, April 6th, Sunny, 50°: Copenhagen Construction began removals for curb and sidewalk on Community Drive & Monroe Avenue. Also, framed curb and sidewalk on northwest and southwest corner of intersection. Hancock Engineering on site laying out and verifying curb grades and confirming ADA grades are compliant.
- Thursday, April 7th, Overcast, 43°: Copenhagen Construction continued framing sidewalk, curb, and bands at Community Drive & Monroe Avenue. Also, began pavement removals on Sherwood Road & Monroe Avenue. Hancock Engineering on site verifying curb grades and confirming ADA grades were compliant.
- Friday, April 8th, Forecast Rain and 41°: Copenhagen Construction will continue with pavement removals and begin removing curb and sidewalk at Sherwood Road & Monroe Avenue. Also, plan to pour curb and sidewalk at Community Drive & Monroe Avenue (if weather permitting). Hancock Engineering on site throughout the day.

Projected Work Week Starting April 11, 2022

- Watermain shutdown to take place on Monday (4/11).
- Copenhagen Construction will continue to excavate the intersection at Sherwood Road & Monroe Avenue to reach storage depth.
- Installation of permeable pavers to begin at Community Drive & Monroe Avenue on Wednesday (4/13).

Status of Project:

Control Item: Pavement Removal & Excavation

Project Start Date: March 28, 2022

Current Week Time: 5 Days Worked / 5 Workable Days

Project Time to Date: 8 Days worked / 8 Workable Days

Photos Week of April 4, 2022



Copenhaver Construction connecting storm sewer laterals to catch basins at Community Drive & Monroe Avenue.



Copenhaver Construction installing underdrain and cleanout at east side of Community Drive & Monroe Avenue.



Copenhaver Construction framing curb and band at south side of Community Drive & Monroe Avenue.