

## WEEKLY PROGRESS REPORT

---

Date: April 14, 2022

To: Rick Radde  
Director of Public Works

From: Andrew Barnett

Re: Village of La Grange Park  
2022 Permeable Intersection Project  
Construction Weekly Report No. 3

---

### Work Completed Week Starting April 11, 2022:

- Monday, April 11<sup>th</sup>, Sunny, 60°: Copenhagen Construction installed new 6" watermain, valve vault, and fire hydrant on Sherwood Road & Monroe Avenue. Also, prepped Community Drive & Monroe Avenue intersection with CA-7 for brick paver installation. Hancock Engineering on site throughout the day inspecting watermain installation and verifying CA-7 grades for brick pavers were met.
- Tuesday, April 12<sup>th</sup>, Sunny, 65°: Copenhagen Construction began storage excavation on the south and east side of Sherwood Road & Monroe Avenue along with the placement of the geogrid, filter fabric, and CA-1 storage aggregate. CR Schmidt began fine grading Community Drive & Monroe Avenue with CA-16 along with permeable pavers. Hancock Engineering on site verifying elevations for permeable pavers and bottom of storage were met.
- Wednesday, April 13<sup>th</sup>, Rain, 68°: Copenhagen Construction continued with excavation to reach the bottom of storage at Sherwood Road & Monroe Avenue. Also, began connecting storm laterals to combined sewer manhole and continued with placement of geogrid, filter fabric, and CA-1 storage aggregate. CR Schmidt cancelled due to the forecast. Hancock Engineering on site verifying depth of storage was met.
- Thursday, April 14<sup>th</sup>, Sunny, 52°: Copenhagen Construction continued excavating on the west side of Sherwood Road & Monroe Avenue along with the placement of the geogrid, filter fabric, and CA-1 storage aggregate. Cleanouts and observation well were installed, and underdrain installment is complete. All underground work complete. CR Schmidt completed permeable paver installation at Community Drive & Monroe Avenue and intersection is open for vehicle traffic. Hancock Engineering on site verifying elevations for underdrains and bottom of storage were met.
- Friday, April 15<sup>th</sup>, Forecast Overcast and 50°: Copenhagen Construction will begin framing curb and sidewalk on Sherwood Road & Monroe Avenue. Hancock Engineering on site laying out and verifying curb grades and confirming ADA grades are compliant.

### Projected Work Week Stating April 18, 2022

- Concrete curb and sidewalk to be poured on Monday (4/18).
- Installation of permeable pavers to begin at Sherwood Road & Monroe Avenue on Wednesday (4/20).

### Status of Project:

*Control Item:* Combination Curb & Gutter

*Project Start Date:* March 28, 2022

*Current Week Time:* 5 Days Worked / 5 Workable Days

*Project Time to Date:* 13 Days worked / 13 Workable Days

Photos Week of April 11, 2022



*CR Schmidt Begins Placing Brick Pavers at Community Drive & Monroe Avenue*



*Copenhaver Construction installing watermain at Sherwood Road & Monroe Avenue.*



*Copenhaver Construction connecting storm sewer laterals to manhole at Sherwood Road & Monroe Avenue.*