

WEEKLY PROGRESS REPORT

Date: April 20, 2022

To: Rick Radde
Director of Public Works

From: Andrew Barnett

Re: Village of La Grange Park
2022 Permeable Intersection Project
Construction Weekly Report No. 4

Work Completed Week Starting April 18, 2022:

- Monday, April 18th, Overcast, 38°: Copenhaver Construction continued with framing of curb, bands, and sidewalk on Sherwood Road & Monroe Avenue. Also, poured portions of curb and bands at Sherwood Road & Monroe Avenue as well as the ADA ramps at Community Drive & Monroe Avenue. All concrete work is complete on Community Drive & Monroe Avenue. Hancock Engineering on site laying out and verifying curb grades and confirming ADA grades are compliant.
- Tuesday, April 19th, Sunny, 52°: Copenhaver Construction completed pouring and framing of curb, bands, and keystone squares on Sherwood Road & Monroe Avenue. Also, began to place down filter fabric and CA-7 aggregate for permeable pavers. Hancock Engineering on site verifying elevations for curb were met and inspected concrete pour.
- Wednesday, April 20th, Overcast, 54°: Copenhaver Construction continued with prepping Sherwood Road & Monroe Avenue with CA-7 for brick paver installation. Also, began backfilling behind the curb at Community Drive & Monroe Avenue. Hancock Engineering on site throughout the day verifying CA-7 grades for permeable pavers were met.
- Thursday, April 21st, Forecast Sunny and 70°: CR Schmidt to begin fine grading Sherwood Road & Monroe Avenue with CA-16 along with installation of permeable pavers. Hancock Engineering on site confirming elevations for permeable pavers are met.
- Friday, April 22nd, Forecast Rain and 64°: CR Schmidt completed permeable paver installation at Sherwood Road & Monroe Avenue and intersection is open for vehicle traffic. Copenhaver Construction to begin prepping for topsoil placement on Community Drive & Monroe Avenue.

Projected Work Week Stating April 25, 2022

- Pavement removals for Robinhood Lane & Monroe Avenue to begin on Monday (4/25).
- Watermain shutdown at Robinhood Lane & Monroe Avenue on Tuesday (4/26).
- Landscaping at Community Drive & Monroe Avenue to begin.

Status of Project:

Control Item: Permeable Pavers

Project Start Date: March 28, 2022

Current Week Time: 5 Days Worked / 5 Workable Days

Project Time to Date: 18 Days worked / 18 Workable Days



Copenhaver Construction Pouring Curb at Sherwood Road & Monroe Avenue



Copenhaver Construction Begins Grading CA-7 aggregate at Sherwood Road & Monroe Avenue.



Copenhaver Construction Begins Placing Filter Fabric at Sherwood Road & Monroe Avenue for CA-7 Aggregate.