

WEEKLY PROGRESS REPORT

Date: April 28, 2022

To: Rick Radde
Director of Public Works

From: Andrew Barnett

Re: Village of La Grange Park
2022 Permeable Intersection Project
Construction Weekly Report No. 5

Work Completed Week Starting April 25, 2022:

- Monday, April 25th, Sunny, 55°: Copenhagen Construction began pavement removals on the west side of Robinhood Lane & Monroe Avenue. CR Schmidt completed permeable paver installation at Sherwood Road & Monroe Avenue and intersection is open for vehicle traffic. Hancock Engineering on site confirming elevations for permeable pavers were met.
- Tuesday, April 26th, Sunny, 52°: No work due to operator being unable to work.
- Wednesday, April 27th, Sunny, 43°: Copenhagen Construction installed new 6" watermain, valve vault, and fire hydrant on Robinhood Lane & Monroe Avenue. Hancock Engineering on site inspecting watermain installation.
- Thursday, April 28th, Overcast and 50°: Copenhagen Construction continued with pavement removals on Robinhood Lane & Monroe Avenue and began excavating to the bottom of storage. Also, began placement of geogrid, filter fabric, and CA-1 storage aggregate. Hancock Engineering on site verifying depth of storage was met.
- Friday, April 29th, Forecast Overcast and 60°: Copenhagen Construction to begin connecting storm laterals to combined sewer manhole and continue with placement of geogrid, filter fabric, and CA-1 storage aggregate at Robinhood Lane & Monroe Avenue. Hancock Engineering on site verifying depth of storage was met.

Projected Work Week Starting May 2, 2022

- Framing of concrete work on Robinhood Lane & Monroe Avenue to begin on Monday (5/2).
- Fine Grading of CA-7 aggregate and pouring of miscellaneous concrete items to begin Wednesday (5/4).
- CR Schmidt to begin fine grading CA -16 aggregate along with permeable paver installation on Thursday (5/5).
- Robinhood Lane & Monroe Avenue intersection to be open for vehicle traffic on Friday (5/6).
- Punchlist items and placement of Class D patches to begin the following week (5/9).

Status of Project:

Control Item: Pavement Removal & Excavation

Project Start Date: March 28, 2022

Current Week Time: 4 Days Worked / 5 Workable Days

Project Time to Date: 21 Days worked / 23 Workable Days

Photos Week of April 25, 2022



CR Schmidt Placing Down Permeable Pavers at Sherwood Road & Monroe Avenue



Copenhaver Construction Begins Pavement Removals at Robinhood Lane & Monroe Avenue.



Copenhaver Construction installing watermain at Robinhood Lane & Monroe Avenue.